

## Jul 1, 2012 thru Sep 30, 2012 Performance Report

<b>Grant Number:</b> B-11-DN-33-0001	<b>Obligation Date:</b>
<b>Grantee Name:</b> State of New Hampshire	<b>Award Date:</b>
<b>Grant Amount:</b> \$5,000,000.00	<b>Contract End Date:</b> 03/03/2014
<b>Estimated PI/RL Funds:</b> \$0.00	<b>Reviewed By HUD:</b> Submitted - Await for Review
<b>Total Budget:</b> \$5,000,000.00	
<b>Grant Status:</b> Active	
<b>QPR Contact:</b> No QPR Contact Found	

### Disasters:

#### Declaration Number

NSP

### Summary of Distribution and Uses of NSP Funds:

CDFA's goal is to award funds to the high-need communities in a manner that makes a significant impact on the stability of selected neighborhoods. Through the application process, applicants outlined which NSP-eligible activities will be used in their neighborhoods. Applicants also identified the neighborhoods and census tracts that are of greatest need in their communities using a combination of the data supplied by HUD on the mapping website and their own planning data and planning efforts.

CDFA reserves the right to reject any application or project that does not meet the requirements of the statute, HUD Notice, or New Hampshire qualifications as published in this plan or in the application, or that fails to demonstrate feasibility or impact. CDFA also reserves the right to contact any applicant to ask for additional information needed to make a determination.

The cities of Manchester and Berlin will receive nearly of \$5 million in federal aid through the Neighborhood Stabilization Program, the NH Community Development Finance Authority announced today. The initiative will allow the communities to continue their work revitalizing neighborhoods with high rates for foreclosure and abandonment.

With a \$3.7 million grant, Manchester will partner with three nonprofits - Families in Transition, Harbor Homes, and NeighborWorks Greater Manchester - to continue its investment in the Kalivas/Union and West Granite Neighborhoods. Berlin will use \$1 million to acquire and rehabilitate buildings in the Lower East Side, Notre Dame and Granite/Main Street neighborhoods.

#### Redirection of Funds

It is anticipated that the needs in eligible communities will likely exceed available resources. However, CDFA will conduct close initial evaluation and then monitor capacity to deliver commitments and development within required guidelines. If capacity is not demonstrated to commit to and complete specific projects in the formal application, NSP funds will not be granted.

CDFA will monitor performance timelines every four months during the implementation phase to assure that grantees are on track. If they are not, and if in CDFA's judgment regulatory timelines become at risk, CDFA reserves the right to withdraw funds from the applicant and redirect them to another applicant in that or any qualified community. CDFA will consider redirecting funds to other eligible communities that submitted an application and/or letter of intent

### How Fund Use Addresses Market Conditions:

#### Current Housing Market Foreclosure Conditions

NH Housing's recent study of the rental market in New Hampshire found that less than 25% of the two-bedroom rental units in the state are available at an affordable rent. This study was based on the 2010 estimated renter household median income of \$37,223 and affordable rent of \$931 .

Recent data shows that the foreclosure rate in NH is decreasing. According to NH Housing, "There were 184 foreclosure deeds recorded in January of 2011, a decrease of 9% from the prior month, and a decrease of 48% from foreclosure deeds recorded in January 2010." Foreclosure auction notices, however, remain steady with a 3% increase from 734 in December 2010 to 754 in January 2011. Mortgage delinquency rates in New Hampshire are still very high, but New Hampshire's delinquency rate of 7.5% is the lowest in New England and is 0.7 percentage points lower than New England as a whole. In contrast, the fourth quarter of 2010 showed that foreclosure initiation rate in New Hampshire remained at 1.1%—its highest level since NH Housing began publishing this series in 2008. While this rate is lower than Rhode Island's, it is higher than the remaining New England States of Connecticut, Vermont, and Massachusetts. Data also indicates that "record numbers of properties are entering the foreclosure process, but fewer are exiting the process and making their way back into the market," which is resulting in a very full pipe-line of property in foreclosure inventory .

#### Program Model

CDFA will use a program model similar to its NSP 1 program, which is designed to mitigate the effects of the decline in the housing market. Eligible organizations in qualifying communities will be invited to submit applications for funding. CDFA will make some changes including abbreviating the pre-application process to a letter of intent to apply for funding. The two-step application process will allow CDFA staff to review a proposal prior to the applicant investing significant time and expense into developing a full-blown application. This model, which worked well in the first round of NSP, achieves two key goals:

- First, local officials and organizations can identify the neighborhoods most in need of investment and identify the partnerships best equipped to acquire and rehabilitate or demolish and redevelop those properties to best meet the needs of the neighborhood in question; and
- Second, CDFA can compare proposals and identify the areas of greatest need and the partnerships with the capacity to get the work done within the timeframes and budgets set by HUD.

In February 2011, eligible applicants from communities with qualifying census tracts (those with scores of at least the state minimum of 13), were invited to submit a letter of intent to apply for NSP funding from CDFA. These letters of intent will help CDFA assess the viability of proposed projects and the relative

degree of need among the eligible applicant pool. The applicants that are able to present the highest degree of need, the strongest neighborhood impact, and the strongest administrative capacity to address the foreclosed properties in their communities, will be invited to submit a full NSP application. In May, CDFA anticipates making two to five awards to subrecipients and is likely to invite two to seven applicants to submit a full application. The remaining applicants that submitted letters of intent, but were not selected to move forward to the application phase, will still be eligible to apply for NSP funding available through program income, returned funds, or any funds that remain available after the initial awards are made.

#### **Ensuring Continued Affordability:**

Continued affordability in rental housing will be assured using the current New Hampshire CDBG rules. Specifically, all NSP grantees developing rental housing will commit to a mortgage lien requiring that the property remain affordable for no less than twenty years commencing upon the completion of the project. Further restrictions are detailed in CDBG regulations, which can be viewed at [www.nhcdfa.org](http://www.nhcdfa.org).

Developers will be required to assure that all single-family homes sold to individuals under the NSP are held permanently affordable for a minimum of twenty years via deed restrictions. The deed shall provide for the recovery by CDFA, in the event that the property is sold or no longer made available to and occupied by a qualifying household.

Projects with longer affordability periods will be given preference in the evaluation period.

#### **Definition of Blighted Structure:**

Because New Hampshire law does not define the term "blighted structure," CDFA will consider any building that meets the New Hampshire definition of "Hazardous Building" or "slum" to qualify as a blighted structure for the purposes of the NSP program. New Hampshire law defines a "hazardous building" under RSA 155-B:1 as follows:

II. "Hazardous building" means any building which, because of inadequate maintenance, dilapidation, physical damage, unsanitary condition, or abandonment, constitutes a fire hazard or a hazard to public safety or health.

New Hampshire law defines a "slum" under RSA 204-C:1 as follows:

XXVI. "Slum" shall mean any area where dwellings predominate which, by reason of dilapidation, overcrowding, lack of ventilation, light or sanitary facilities, or any combination of these factors, are detrimental to safety, health or morals.

These definitions falls within the HUD definition of "blighted structure" in the Notice, which is as follows:

Blighted structure. A structure is blighted when it exhibits objectively determinable signs of deterioration sufficient to constitute a threat to human health, safety, and public welfare.

#### **Definition of Affordable Rents:**

Affordable rents for service-enriched housing for residents earning 50% of area median income and below, "affordable rents" will be those rents equal to or less than the Low-income Housing Tax Credit program rent level for 50% of area median income units. Current LIHTC rent limits can be viewed at [http://www.nhhfa.org/rl\\_docs/rentlimits\\_current.pdf](http://www.nhhfa.org/rl_docs/rentlimits_current.pdf).

For all other rental units created under the NSP program, "affordable rents" will be those rents equal to or less than the Low Income Housing Tax Credit (LIHTC) program maximum rent level for the area and time period in question. Current LIHTC rent limits can be viewed at [http://www.nhhfa.org/rl\\_docs/rentlimits\\_current.pdf](http://www.nhhfa.org/rl_docs/rentlimits_current.pdf).

#### **Housing Rehabilitation/New Construction Standards:**

Housing quality, and particularly energy efficiency, is a matter of high priority for the CDFA. NSP-funded rental properties will be required to meet NHHFA's design and construction standards, which exceed the code requirements in New Hampshire's State Building Code and promote building environments that are green, energy efficient, and healthy. NSP-funded single-family properties will be required to meet the CDBG rehabilitation standards. These include the requirement to meet the newly updated New Hampshire Energy Code (see <http://www.puc.state.nh.us/EnergyCodes/energypg.htm>).

In addition to both these standards, CDFA will require that every house rehabilitated, redeveloped, or sold (not demolished) using NSP funds be tested for radon. Developers will be required to properly address any radon problems prior to sale or occupancy. HUD Lead Paint regulation 24 CFR 35 applies to all NSP funded properties.

Finally, the following standards will be required for the rehabilitation and new construction in NSP-assisted projects:

- o All gut rehabilitation or new construction (i.e., general replacement of the interior of a building that may or may not include changes to structural elements such as flooring systems, columns or load bearing interior or exterior walls) of residential buildings up to three stories must be designed to meet the standard for Energy Star Qualified New Homes.
- o All gut rehabilitation or new construction of mid- or high-rise multifamily housing must be designed to meet American Society of Heating, Refrigerating, and Air-Conditioning Engineers (ASHRAE) Standard 90.1-2004, Appendix G plus 20 percent (which is the Energy Star standard for multifamily buildings piloted by the Environmental Protection Agency and the Department of Energy).
- o Other rehabilitation must meet these standards to the extent applicable to the rehabilitation work undertaken, e.g., replace older obsolete products and appliances (such as windows, doors, lighting, hot water heaters, furnaces, boilers, air conditioning units, refrigerators, clothes washers and dishwashers) with Energy Star-46 labeled products.
- o Water efficient toilets, showers, and faucets, such as those with the WaterSense label, must be installed.

#### **Vicinity Hiring:**

CDFA will include requirements in its award contracts that awardees make a concerted effort to hire local contractors and to require their contractors to make a concerted effort to hire local employees.

#### **Procedures for Preferences for Affordable Rental Dev.:**

CDFA will encourage applicants to propose redevelopment activities to create affordable rental housing in their communities. Applicants will discuss the needs in their communities for affordable rental versus for-sale housing and the determination about the mix of rental and homeownership units will be based on those applications. The scoring system for applications will give preference to rental units. In the event that an application does not include rental units, the locality must explain why and include a marketing plan for the homeownership units.

**Grantee Contact Information:**

Amy Currie, Senior Portfolio Manager  
 Community Development Finance Authority  
 14 Dixon Ave., Ste. 102  
 Concord, NH 03301  
 603.717.9105  
 fax: 603.226.2816  
 aminiutti@nhcdfa.org

Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	5,000,000
<b>Total Budget</b>	0	5,000,000
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
<b>Total Funds Drawdown</b>	\$130,884.24	\$1,014,102.80
<b>Program Funds Drawdown</b>	\$130,884.24	\$1,014,102.80
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$130,884.24	\$1,014,102.80
<b>Match Contributed</b>	\$5,000.00	\$5,000.00

**Progress Toward Required Numeric Targets**

Requirement	Required	To Date
<b>Overall Benefit Percentage (Projected):</b>		0%
<b>Overall Benefit Percentage (Actual):</b>		0%
<b>Minimum Non-Federal Match</b>	0	5,000
<b>Limit on Public Services</b>	750,000	0
<b>Limit on Admin/Planning</b>	500,000	98,632.8
<b>Limit on State Admin</b>	0	98,632.8

**Progress Toward Activity Type Targets**

Activity Type	Target	Actual
	500,000	450,000

**Progress Toward National Objective Targets**

National Objective	Target	Actual
<b>NSP Only - LH - 25% Set-Aside</b>	1,250,000	1,800,000

**Overall Progress Narrative:**

**Berlin:** All three rehabilitation properties are completed and fully rented, and Certificates of Occupancy issued. Two additional mixed-use properties (3 Glen Ave & 554 Hillsboro St.) have been added to our demolition list and Asbestos Surveys & TCLPS conducted. Abatement of 729 & 735 Second Avenue was completed and demolition of both scheduled for week of October 15. Berlin:

**Manchester:** The City transferred a property purchased with NSP3 funds to a CHDO who will use HOME funds to create 3 units of affordable housing. The City expended its own funds to conduct a historic survey on a property it is intending on purchasing for the NSP3 program. The City also conducted a soil delineation test on a property it owns that may be the site of an NSP3 project. No NSP funds were drawn.

**Project Summary**

Project#, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
<b>9999, Restricted Balance</b>	0	0	0
<b>A-Financing Mechanisms NSP3, Financing Mechanisms</b>	0	0	0
<b>B- Acquisition and Rehab NSP3, B- Acquisition and Rehab NSP3</b>	84,248	1,650,000	746,904
<b>D-Demolition NSP3, D-Demolition NSP3</b>	41,690	200,000	41,690
<b>E-Acquisition and Rehab NSP3, E-Acquisition and Rehab NSP3</b>	0	900,000	126,876
<b>X-Admin-NSP3, Administration-NSP3</b>	4,946.24	450,000	98,632.8
<b>Z-Set Aside NSP3, Z-Set Aside NSP3</b>	0	1,800,000	0

**Project/Activity Index:**

Project #	Project Title	Grantee Activity #	Activity Title
B- Acquisition and Rehab NSP3	B- Acquisition and Rehab NSP3	<a href="#">B-Manch/NWGM-Acquisition</a>	<a href="#">B-Manch/NWGM-Acquisition</a>
B- Acquisition and Rehab NSP3	B- Acquisition and Rehab NSP3	<a href="#">B-Manch-Acquisition</a>	<a href="#">B-Manch-Acquisition</a>
B- Acquisition and Rehab NSP3	B- Acquisition and Rehab NSP3	<a href="#">B-Berlin-Rehab</a>	<a href="#">B-Berlin-Rehab</a>

B- Acquisition and Rehab NSP3	B- Acquisition and Rehab NSP3	<a href="#">B-Manch/NWGM-Rehab</a>	<a href="#">B-Manch/NWGM-Rehab</a>
B- Acquisition and Rehab NSP3	B- Acquisition and Rehab NSP3	<a href="#">B-Manch-Rehab</a>	<a href="#">B-Manch-Rehab</a>
D-Demolition NSP3	D-Demolition NSP3	<a href="#">D-Berlin-Demo Blighted</a>	<a href="#">D-Berlin-Demo Blighted</a>
E-Acquisition and Rehab NSP3	E-Acquisition and Rehab NSP3	<a href="#">E- Manch NSP3 Acquisition</a>	<a href="#">E- Manch NSP3 Acquisition</a>
E-Acquisition and Rehab NSP3	E-Acquisition and Rehab NSP3	<a href="#">E-Manchester NSP3 Rehab</a>	<a href="#">E-Manchester NSP3 Rehab</a>
X-Admin-NSP3	Administration-NSP3	<a href="#">X-CDFA-Admin NSP3</a>	<a href="#">Administration NSP3</a>
X-Admin-NSP3	Administration-NSP3	<a href="#">X-Manch-Admin</a>	<a href="#">X-Manch-Admin</a>
X-Admin-NSP3	Administration-NSP3	<a href="#">X-Berlin-Admin</a>	<a href="#">X-Berlin-Admin</a>
Z-Set Aside NSP3	Z-Set Aside NSP3	<a href="#">EZ-Manch/FIT-Acquisition</a>	<a href="#">EZ-Manch/FIT-Acquisition</a>
Z-Set Aside NSP3	Z-Set Aside NSP3	<a href="#">EZ-Manch/FIT- Rehab</a>	<a href="#">EZ-Manch/FIT- Rehab</a>
Z-Set Aside NSP3	Z-Set Aside NSP3	<a href="#">BZ-Manch/HH-Rehab</a>	<a href="#">BZ-Manch/HH-Rehab</a>

## Activities

**Grantee Activity Number:**

B-Berlin-Rehab

**Activity Title:**

B-Berlin-Rehab

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Planned

**Project Number:**

B- Acquisition and Rehab NSP3

**Project Title:**

B- Acquisition and Rehab NSP3

**Projected Start Date:**

06/23/2011

**Projected End Date:**

03/03/2014

**National Objective:**

NSP Only - LMMI

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Development Finance Authority

**Benefit Type:**

Direct Benefit (Households)

**Overall**

**Total Projected Budget from All Sources:**

**Jul 1 thru Sep 30, 2012**

**To Date**

**Total Budget:**

N/A

\$750,000.00

**Total Obligated:**

\$0.00

\$750,000.00

**Total Funds Drawdown**

\$84,248.00

\$746,904.00

Program Funds Drawdown:

\$84,248.00

\$746,904.00

Program Income Drawdown:

\$0.00

\$0.00

**Program Income Received:**

\$0.00

\$0.00

**Total Funds Expended:**

\$84,248.00

\$746,904.00

Community Development Finance Authority

\$84,248.00

\$746,904.00

**Match Contributed:**

\$0.00

\$0.00

## Accomplishments Performance Measures

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Properties</b>	3	3/2

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Housing Units</b>	9	9/4
<b># of Multifamily Units</b>	9	9/4

## Beneficiaries Performance Measures

	<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>		
	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total Low/Mod%</b>
<b># of Households</b>	3	6	9	3/1	6/3	9/4 100
<b># Renter Households</b>	3	6	9	3/1	6/3	9/4 100

## Cumulative Race Total

	<b>This Report Period</b>			<b>Cumulative Actual Total</b>		
	<b>Owner</b>	<b>Renter</b>	<b>Total Households</b>	<b>Owner</b>	<b>Renter</b>	<b>Total Households</b>

Direct Benefit (Households)	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino
White	0	0	9	0	9	0	0	0	9	0	9	0
Households Female	0		0		0		0		0		0	

**Activity Description:****Location Description:**

Berlin NH

**Activity Progress Narrative:**

All three Rehabilitations are complete: 104 Grafton, 115 Strafford, and 28 Spring St, and buildings fully rented. 99 Percent of the Rehabilitation funds have been expended, with only one small invoice remaining to be paid in following quarter.

**Activity Location:**

Address	City	State	Zip	Status / Accept
---------	------	-------	-----	-----------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail****Match Sources****Amount**

No Other Match Funding Sources Found

**Other Funding Sources****Amount**

No Other Funding Sources Found

**Activity Supporting Documents:****Activity Supporting Documents:****Supporting Documents**

None

**Grantee Activity Number:**

D-Berlin-Demo Blighted

**Activity Title:**

D-Berlin-Demo Blighted

**Activity Category:**

Clearance and Demolition

**Activity Status:**

Planned

**Project Number:**

D-Demolition NSP3

**Project Title:**

D-Demolition NSP3

**Projected Start Date:**

06/23/2011

**Projected End Date:**

03/03/2014

**National Objective:**

NSP Only - LMMI

**Completed Activity Actual End Date:****Responsible Organization:**

Community Development Finance Authority

**Benefit Type:**

Area Benefit (Census)

**Overall****Jul 1 thru Sep 30, 2012****To Date****Total Projected Budget from All Sources:**

N/A

\$200,000.00

**Total Budget:**

\$0.00

\$200,000.00

**Total Obligated:**

\$0.00

\$200,000.00

**Total Funds Drawdown**

\$41,690.00

\$41,690.00

Program Funds Drawdown:

\$41,690.00

\$41,690.00

Program Income Drawdown:

\$0.00

\$0.00

**Program Income Received:**

\$0.00

\$0.00

**Total Funds Expended:**

\$41,690.00

\$41,690.00

Community Development Finance Authority

\$41,690.00

\$41,690.00

**Match Contributed:**

\$0.00

\$0.00

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Properties</b>	0	0/6

**Activity Description:**

Demolition of Blighted Structures

**Location Description:**

Berlin NH

**Activity Progress Narrative:**

Abatement completed for 729 & 735 Second Avenue. Demolition Contractor selected and demolition to occur week of October 15 for both properties. Asbestos & TCLP surveys conducted on two mixed-use (commercial/residential) properties. Extensive findings require the abatement to go out to bid. (3 Glen Avenue & 554 Hillsboro St.)

**Activity Location:**

Address	City	State	Zip	Status / Accept
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**

Supporting Documents
None

**Grantee Activity Number:**

E- Manch NSP3 Acquisition

**Activity Title:**

E- Manch NSP3 Acquisition

**Activity Category:**

Acquisition - general

**Activity Status:**

Planned

**Project Number:**

E-Acquisition and Rehab NSP3

**Project Title:**

E-Acquisition and Rehab NSP3

**Projected Start Date:**

09/14/2011

**Projected End Date:**

03/05/2014

**National Objective:**

NSP Only - LMMI

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Development Finance Authority

**Benefit Type:**

**Overall**

	Jul 1 thru Sep 30, 2012	To Date
<b>Total Projected Budget from All Sources:</b>	N/A	\$300,000.00
<b>Total Budget:</b>	\$0.00	\$300,000.00
<b>Total Obligated:</b>	\$0.00	\$300,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
Program Funds Drawdown:	\$0.00	\$0.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$0.00	\$0.00

Community Development Finance Authority

**Match Contributed:**

\$0.00  
\$5,000.00

\$0.00  
\$5,000.00

**Accomplishments Performance Measures**

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Properties</b>	0	0/3

	<b>This Report Period Total</b>	<b>Cumulative Actual Total / Expected Total</b>
<b># of Housing Units</b>	0	0/8
<b># of Multifamily Units</b>	0	0/8

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

The City expended \$5,000 towards the cost of Soil Delineation test required to complete the environmental remediation of a site of a potential NSP 3 project.

**Activity Location:**

<b>Address</b>	<b>City</b>	<b>State</b>	<b>Zip</b>	<b>Status / Accept</b>
		New Hampshire	-	Not Validated / N

**Other Funding Sources Budgeted - Detail**

**Match Sources**

**Amount**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

<b>Supporting Documents</b>
None

**Grantee Activity Number:**

X-Berlin-Admin

**Activity Title:**

X-Berlin-Admin

**Activity Category:**

Administration

**Activity Status:**

Planned

**Project Number:**

X-Admin-NSP3

**Project Title:**

Administration-NSP3

**Projected Start Date:**

06/23/2011

**Projected End Date:**

03/03/2014

**National Objective:**

N/A

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Development Finance Authority

**Benefit Type:**

N/A

**Overall**

**Total Projected Budget from All Sources:**

**Jul 1 thru Sep 30, 2012**

**To Date**

**Total Budget:**

N/A

\$50,000.00

**Total Obligated:**

\$0.00

\$50,000.00

\$0.00

\$50,000.00

<b>Total Funds Drawdown</b>	\$670.00	\$670.00
Program Funds Drawdown:	\$670.00	\$670.00
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00
<b>Total Funds Expended:</b>	\$670.00	\$670.00
Community Development Finance Authority	\$670.00	\$670.00
<b>Match Contributed:</b>	\$0.00	\$0.00

**Activity Description:**

City of Berlin, NH, NSP3 administration activities

**Location Description:**

**Activity Progress Narrative:**

RFP for HQS Inspector advertised and awarded 10/14/11. RFP for Housing Energy Specialist advertised and awarded 10/25/11. RFP for Grant Administrator advertised and awarded on 10/27/11 Demolition Bid for 483 advertised in Berlin Daily Sun, City Website & emailed to contractors. Abatement bid for 729 & 735 Second Ave advertised in Berlin Daily Sun, City Website & emailed to contractors.

**Activity Location:**

Address	City	State	Zip	Status / Accept
---------	------	-------	-----	-----------------

No Activity Locations Found

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
---------------	--------

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

**Activity Supporting Documents:**

**Activity Supporting Documents:**

Supporting Documents
None

**Grantee Activity Number:**

X-CDFA-Admin NSP3

**Activity Title:**

Administration NSP3

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

X-Admin-NSP3

**Project Title:**

Administration-NSP3

**Projected Start Date:**

03/03/2011

**Projected End Date:**

03/03/2014

**National Objective:**

N/A

**Completed Activity Actual End Date:**

**Responsible Organization:**

Community Development Finance Authority

**Benefit Type:**

N/A

**Overall**

**Jul 1 thru Sep 30, 2012**

**To Date**

<b>Total Projected Budget from All Sources:</b>	N/A	\$300,000.00
<b>Total Budget:</b>	\$0.00	\$300,000.00
<b>Total Obligated:</b>	\$0.00	\$300,000.00
<b>Total Funds Drawdown</b>	\$4,276.24	\$69,245.80
Program Funds Drawdown:	\$4,276.24	\$69,245.80
Program Income Drawdown:	\$0.00	\$0.00
<b>Program Income Received:</b>	\$0.00	\$0.00



<b>Total Funds Expended:</b>	\$4,276.24	\$69,245.80
Community Development Finance Authority	\$4,276.24	\$69,245.80
<b>Match Contributed:</b>	\$0.00	\$0.00

**Activity Description:**

Administration activities

**Location Description:**

48 eligible census tracts in NH

**Activity Progress Narrative:**

**Activity Location:**

Address	City	State	Zip	Status / Accept
No Activity Locations Found				

**Other Funding Sources Budgeted - Detail**

Match Sources	Amount
No Other Match Funding Sources Found	

**Other Funding Sources**

Other Funding Sources	Amount
No Other Funding Sources Found	

**Activity Supporting Documents:**

**Activity Supporting Documents:**

Supporting Documents
None